

| Stormwater Template (Design-Bid-Build) | | | | Classic WBS Layout* | | | 05/06/2025 16:39 | | | | | | | | | |
|--|---|-------------------|------------|---------------------|-------------------------------|-------------------------------|------------------|----|--|----|--|----|--|----|--|----|
| Activity ID | Activity Name | Original Duration | Start | Finish | Predecessors | Successors | 2025 | | | | | | | | | |
| | | | | | | | | Q4 | | Q1 | | Q2 | | Q3 | | Q4 |
| Stormwater Template (Design-Bid-Build) | | 175 | 11/01/2024 | 07/17/2025 | | | | | | | | | | | | |
| Input/Output Discipline Interfaces | | 175 | 11/01/2024 | 07/17/2025 | | | | | | | | | | | | |
| SC.60.30 | Environmental Review Summary | 10 | 11/01/2024 | 11/15/2024 | | DES.20.20 | | | | | | | | | | |
| DES.20.20 | Surveying Data | 20 | 11/18/2024 | 12/17/2024 | SC.60.30 | HYD.1020 | | | | | | | | | | |
| PM.01.30 | WSDOT Project Management Plan (PMP) | 10 | 01/03/2025 | 01/16/2025 | HYD.1020 | DES.50.40 | | | | | | | | | | |
| DES.50.40 | Native Soil Exploration | 30 | 01/17/2025 | 03/03/2025 | PM.01.30 | HYD.1030 | | | | | | | | | | |
| PSE.50.40 | 60 Percent Constructability Review - general plans | 0 | | 04/14/2025 | HYD.1030 | HYD.1050 | | | | | | | | | | |
| DES.180.10 | Design Approval | 0 | | 06/17/2025 | HYD.1050 | DES.180.50 | | | | | | | | | | |
| DES.180.50 | Project Development Approval | 0 | | 07/17/2025 | DES.180.10, HYD.1060 | | | | | | | | | | | |
| Stormwater/Hydraulics/Drainage | | 145 | 12/18/2024 | 07/17/2025 | | | | | | | | | | | | |
| HYD.1020 | Stormwater and Hydraulic Assessment | 10 | 12/18/2024 | 01/02/2025 | DES.20.20 | PM.01.30, HYD.1030 | | | | | | | | | | |
| Type A Hydraulics Report | | 95 | 03/04/2025 | 07/17/2025 | | | | | | | | | | | | |
| HYD.1030 | Preliminary Type A Hydraulic Report, submit to RHE | 30 | 03/04/2025 | 04/14/2025 | DES.50.40, HYD.1020 | PSE.50.40, HYD.1040, HYD.1050 | | | | | | | | | | |
| HYD.1040 | Stormwater BMP Maintenance Plan | 10 | 04/15/2025 | 04/28/2025 | HYD.1030 | HYD.1050 | | | | | | | | | | |
| HYD.1050 | Intermediate Type A Report, submit to RHE | 45 | 04/15/2025 | 06/17/2025 | PSE.50.40, HYD.1030, HYD.1040 | DES.180.10, HYD.1060 | | | | | | | | | | |
| HYD.1060 | Hydraulic Report Concurrence by State Hydraulics Office | 20 | 06/18/2025 | 07/17/2025 | HYD.1050 | DES.180.50 | | | | | | | | | | |

Schedule Template Use Instructions:

1. Modify the start date and activity durations as required for the project.
2. Activity durations below the "Stormwater/Hydraulics/Drainage" WBS category are typical but should be confirmed by the Region Hydraulics Office during schedule endorsement.
3. The following activities are completed post construction once as-builts are approved:
4. Projects with Fish Passage or Water Crossing elements should refer to additional schedule template resources at <https://wsdot.wa.gov/engineering-standards/design-topics/hydraulics-hydrology>
5. A P6 version of this template is located within the P6 database: WSDOT-Production / Statewide Templates
- Final Type A Report
- Hydraulic Report Approved