

WASHINGTON STATE
 DEPARTMENT OF TRANSPORTATION
 CHANGE ORDER

DATE: 06/15/21
 PAGE 1 of 3

CONTRACT NO: 009157 FEDERAL AID NO:
 CONTRACT TITLE: I-5, PORTLAND AVENUE TO PORT OF TACOMA ROAD - SOUT
 CHANGE ORDER NO: 40 CS WALL

PRIME CONTRACTOR: XXXXXXXXXX GUY F. ATKINSON CONSTRUCTION, LLC.
 707 SOUTH GRADY WAY SUITE 500
 RENTON WA 98057-3224

(X) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications
 () Change proposed by Contractor

ENDORSED BY: <i>Signature on file</i> <small>Brandon Dully (Jun 18, 2021 17:16 PDT)</small>	SURETY CONSENT:
CONTRACTOR SIGNATURE Jun 18, 2021	ATTORNEY IN FACT
DATE	DATE

ORIGINAL CONTRACT AMOUNT: 159,875,295.00
 CURRENT CONTRACT AMOUNT: 165,724,596.61
 ESTIMATED NET CHANGE THIS ORDER: 1,606,327.00
 ESTIMATED CONTRACT TOTAL AFTER CHANGE: 167,330,923.61

Signature Required: (X) Project Engineer (X) State Construction Engineer
 (X) Regional Administrator () Other Agency

<i>Signature on file</i> <small>Thomas Slimak, PE (Jun 18, 2021 18:17 PDT)</small>	<i>Signature on file</i> <small>Jon Deff</small>
PROJECT ENGINEER SIGNATURE Jun 18, 2021	STATE CONSTRUCTION ENGINEER SIGNATURE Jul 1, 2021
DATE	DATE
<i>Signature on file</i>	OTHER APPROVAL WHEN REQUIRED
REGIONAL ADMINISTRATOR SIGNATURE Jun 22, 2021	SIGNATURE DATE
DATE	REPRESENTING

CONTRACT NO: 009157

CHANGE ORDER NO: 40

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

Description:

This Change Order adds Work to design, procure, and construct the CS Wall fascia, including the implementation of the staging and traffic control. The Design-Builder is responsible to remove and reconstruct existing barrier and drainage, construct full depth fascia from roadway to top of barrier and construct cast-in-place portion of fascia from top of barrier to top of wall.

Materials:

All Material shall be in accordance with the Request for Proposal Chapter 1: General Provisions, Chapter 2: Technical Requirement, and Released for Construction plan sheets.

Construction Requirements:

The Design-Builder shall construct all CS Wall elements in accordance with the following Released for Construction plan sheets:

Structures - Plan sheets CS1-1, CS1-2, CS1-3, CS1-4, & CS1-5
Drainage - Plan sheets DR40 & DP30
Pavement - Plan sheets MK40 & PV40
Staging - Plan sheets SCCS-01 & SCCS-02
Traffic Control - Plan sheet DU35
Design updates - Plan sheet PFA14

Measurement:

No Specific unit of measure shall apply to this new Lump Sum item, "CO#040, CS Wall".

Payment:

Payment will be made in accordance with section 1-04.4, for the following new Lump Sum item: "CO#040, CS Wall" Lump Sum. This Lump Sum price shall constitute full payment for all costs to perform the added design, procurement, and construction Work.

Contract Time:

No extension of Contract Time is granted as a result of this Change Order.

WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

DATE: 06/15/21
PAGE 3 of 3

CONTRACT NO: 009157

CHANGE ORDER NO: 40

ITEM NO	GROUP NO	STD ITEM	UNIT OF MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
---------	----------	----------	-----------------	------------	----------------	----------------

ITEM NO	DESCRIPTION:	CO#040, CS WALL			
1042	02	L.S.	0.00	0.00	1,606,327.00

AMOUNT TOTAL

1,606,327.00
=====

CONTRACT 009157 DISTRICT 3

CHANGE ORDER NUMBER 040 TYPE OF CHANGE ORDER CONSTRUCTION
 DATED 07-01-2021 TIME 14:34:45

ITEM	GROUP	STD ITEM	UNIT OF MEAS	UNIT PRICE	QUANTITY CHANGE	AMOUNT CHANGE
039	02		L.S.	\$1,606,327.0000	.00	\$1,606,327.00
CCIS	TEMP	ITEM NUMBER:	1042			

DESC...: CO#040, CS WALL

TOTAL NET CHANGE \$1,606,327.00