


WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
CHANGE ORDER

DATE: 06/21/23  
PAGE 1 of 3

CONTRACT NO: 009242 FEDERAL AID NO:  
CONTRACT TITLE: I-405, RENTON TO BELLEVUE WIDENING AND EXPRESS TOL  
CHANGE ORDER NO: 101 HMA PAVEMENT REPAIR




PRIME CONTRACTOR: [REDACTED] FLATIRON WEST, INC.-THE LANE  
A JOINT VENTURE  
1400 TALBOT ROAD SOUTH SUITE #500  
RENTON WA 98055-4227

(X) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications  
( ) Change proposed by Contractor

<i>Signature on file</i> 	SURETY CONSENT:
CONTRACTOR SIGNATURE <b>Jun 21, 2023</b>	ATTORNEY IN FACT
DATE	DATE

ORIGINAL CONTRACT AMOUNT: 704,975,000.00  
CURRENT CONTRACT AMOUNT: 727,018,408.52  
ESTIMATED NET CHANGE THIS ORDER: 500,000.00  
ESTIMATED CONTRACT TOTAL AFTER CHANGE: 727,518,408.52

Signature Required: (x) Project Engineer (x) State Construction Engineer  
(x) Regional Administrator ( ) Other Agency

<i>Signature on file</i> 	<i>Signature on file</i> 
PROJECT ENGINEER SIGNATURE <b>Jun 21, 2023</b>	STATE CONSTRUCTION ENGINEER SIGNATURE <b>Aug 15, 2023</b>
DATE	DATE
<i>Signature on file</i> 	OTHER APPROVAL WHEN REQUIRED
REGIONAL ADMINISTRATOR SIGNATURE <b>Aug 15, 2023</b>	SIGNATURE DATE
DATE	REPRESENTING

CONTRACT NO:009242

CHANGE ORDER NO:101

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

Any references to provisions of Division 1 of the Standard Specifications contained herein shall be deemed to refer to the appropriate provisions of the Request for Proposal (RFP) and other Contract Documents. Any references to Prime Contractor or Contractor contained herein shall be deemed to refer to the Design-Builder.

**DESCRIPTION:**

This is a WSDOT initiated Change Order that will create a new Item for HMA Pavement Repair. The purpose of this change is to compensate the Design-Builder for HMA Pavement Repair exceeding the estimated 1,045 square yards per the RFP Section 2.7.3.2.2.

**DESIGN REQUIREMENTS:**

The preparation and approvals of the necessary Released for Construction Plans and Specifications for all of the work described herein shall be in accordance with the RFP and the approved Quality Management Plan.

**CONSTRUCTION REQUIREMENTS:**

The construction requirements for all items related to this Change Order shall be in accordance with the appropriate Standard Plan, RFP and Released for Construction Plans and Specifications as revised by this Change Order.

A new Item shall be created to cover these costs. In order to ensure the proper placement of longitudinal HMA joints on lane lines, it is imperative that each area receives approval from a WSDOT Engineer.

**MEASUREMENT & PAYMENT**

The following new Item is to be paid:

CO #101 HMA Pavement Repair, New Item Number, Group 02, in the amount of \$500,000, this is setup as an Estimate Change Order.

**CONTRACT TIME:**

This Change Order does not impact Contract Time as the Critical Path was not affected.

WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
CHANGE ORDER

DATE:06/21/23  
PAGE 3 of 3

CONTRACT NO:009242

CHANGE ORDER NO:101

ITEM NO	GROUP NO	STD ITEM	UNIT OF MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
------------	-------------	-------------	--------------------	------------	----------------	----------------

ITEM DESCRIPTION:	CO #101 HMA PAVEMENT REPAIR					
1039 02	EST.			0.00	0.00	500,000.00

AMOUNT TOTAL

500,000.00