

WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

DATE: 03/17/25
PAGE 1 of 3

CONTRACT NO: 009540 FEDERAL AID NO: 0167(057)
CONTRACT TITLE: SR167, I-5 TO SR 509 NEW EXPRESSWAY PROJECT
CHANGE ORDER NO: 27 ARCHEOLOGICAL SUPPORT

PRIME CONTRACTOR: [REDACTED] GUY F. ATKINSON CONSTRUCTION, LLC.
707 SOUTH GRADY WAY SUITE 500
RENTON WA 98057-3224

(X) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications
() Change proposed by Contractor

ENDORSED BY: <i>Signature on file</i> Brandon Dully (Mar 24, 2025 08:52 PDT)	SURETY CONSENT:
CONTRACTOR SIGNATURE 03/24/2025 DATE	ATTORNEY IN FACT DATE

ORIGINAL CONTRACT AMOUNT:	375,988,856.00
CURRENT CONTRACT AMOUNT:	395,361,275.15
ESTIMATED NET CHANGE THIS ORDER:	1,530,526.25
ESTIMATED CONTRACT TOTAL AFTER CHANGE:	396,891,801.40

<i>Signature on file</i> Tom Slimak, P.E. (Mar 24, 2025 09:54 PDT) PROJECT ENGINEER SIGNATURE 03/24/2025 DATE	RECOMMEND EXECUTION (X) EXECUTED ()
<i>Signature on file</i> REGIONAL ADMIN SIGNATURE 03/25/2025 DATE	RECOMMEND EXECUTION () EXECUTED (X)
<i>Signature on file</i> Jon Dettjenbacher (Mar 31, 2025 08:13 PDT) STATE CONSTRUCTION ENGINEER SIGNATURE Mar 31, 2025 DATE	EXECUTED ()
SIGNATURE REPRESENTING DATE	OTHER APPROVAL WHEN REQUIRED

CONTRACT NO: 009540

CHANGE ORDER NO: 27

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

Description:

This Change Order adds Work to support recovery and curation preparation for archeologically significant material discovered within the project limits.

Construction Requirements:

The Design-Builder shall perform all Work necessary to support the archeological recovery efforts identified near the intersection of Old 8th and 62nd Streets, and along the alignment of the Pierce County Sewer relocation from SR99 approximate stations 148+00 to 150+50.

Work shall include:

Operation and maintenance of the stream bypass and water quality treatment system vicinity of the intersection of 8th Street and 62nd Street.

Provide temporary concrete barrier on left edge of temporary southbound SR99 alignment. Provide daily left lane closures as needed to facilitate the archeological activities.

Provide excavation at the direction of the WSDOT Engineer and designated site archeologist to expose the top of the target material and create a flat bench for access along the length of the archeological site. Excavated material to be removed, stockpiled on site and returned for future roadway embankment at the completion of the activity.

Provide a shoring system and equipment, a competent person to monitor the shoring, and labor to support the activity as directed by the WSDOT Engineer and site archeologist.

Provide a designated wet sifting site within the project limits with water tanks, pumps and continuous maintenance of water supply and fuel for the duration of the sifting operation.

Provide a 12 foot by 60 foot office trailer, setup, connection to electricity, monthly electricity costs, and demobilization at the end of the 26 month lease or earlier as directed by the WSDOT Engineer.

Measurement:

No specific unit of measure shall apply to this new Lump Sum item, "CO#027, Archeological Support".

Payment:

Payment will be made in accordance with Section 1-04.4 for the following new lump sum item:

"CO#027, Archeological Support" Lump Sum

This lump sum price shall constitute full payment for all costs to perform the added construction work.

Contract Time:

No extension of Contract Time is granted as a result of this Change Order.

WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

DATE:03/17/25
PAGE 3 of 3

CONTRACT NO:009540

CHANGE ORDER NO: 27

ITEM NO	GROUP NO	STD ITEM	UNIT OF MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
------------	-------------	-------------	--------------------	------------	----------------	----------------

ITEM	DESCRIPTION:	CO#027, ARCHEOLOGICAL SUPPORT				
1022	10	L.S.	0.00		0.00	1,530,526.25

AMOUNT TOTAL

1,530,526.25
=====

CONTRACT 009540

DISTRICT 3

CHANGE ORDER NUMBER 027

TYPE OF CHANGE ORDER CONSTRUCTION

DATED 04-15-2025

TIME 13:39:25

ITEM	GROUP	STD ITEM	UNIT OF MEAS	UNIT PRICE	QUANTITY CHANGE	AMOUNT CHANGE
055	10		L.S.	\$1,530,526.2500	.00	\$153,052,625.00
CCIS	TEMP	ITEM NUMBER:	1022			
055	10		L.S.	\$1,530,526.2500	.00	\$151,522,098.75-
CCIS	TEMP	ITEM NUMBER:	1022			

DESC...: CO#027, ARCHEOLOGICAL SUPPORT

TOTAL NET CHANGE

\$1,530,526.25